


THE NEW USER AREA BEAMLINE



OTR, OTRI , test of new radiators (mica)
EO sampling preparation

WORK IN THE CAVE

1. Remove UCLA experiment [Wade et al.]
2. Install optical table and new beam line [Wade et al.]
3. Cable + control for beam diagnostics
 1. Screens: (mirror versus mica for OTR) [Gregory Kazakevich]
 2. BPMs: delay line, splitters and heliax from cave to BPM rack [Jamie S]
 3. Controls for screen (air cylinder + video cable + IRM) [Jamie S]
 4. Electronic for 4 BPMs + crate [Philippe + M. Wendt] --ordered / DESY
 5. Provide control/cable for kicker exp. components [Jamie S./Tug A.]
4. Magnets: [Jamie S]
 1. Get two LINAC-style dipole pairs
 2. Provide proper cabling/control for 4 quadrupoles (during UIUC experiment quadrupoles are not in the beamline) --already there?
 3. Provide proper cabling/control for 1 chicane-type dipole used as spectrometer (I=10 A)
5. Safety/Shielding for the new beamline [Garry] --need interlock?
6. Interlock [Chuck Worel et al.]
 1. South cave – can we do work in parallel with installation work?
 2. North cave – does this affect south cave run?
7. DESY collaboration would like to remotely run the 9-cell for FPGA-based LLRF test [Tim Koeth] – for this need interlock operational

WORK OUTSIDE THE CAVE

1. Photocathode drive laser upgrade [Jianliang/Rodion]
 1. New laser oscillator will be tested today
 2. Laser room we be reorganized next week
 3. Install oscillator in new beamline
 4. Commission upgraded laser (independent of S cave until UV production)
2. Exchange of gun klystron [John Reid + Wade et al.]
 1. Measure current klystron properties
 2. Replace klystron with new one and process + measure new klystron performance – all tests can be done by running in dummy load how does the interlock work then? [question for Chuck/Garry]
3. Measurement of skew quadrupoles magnets
 1. Procedure for measurement [Philippe]
 2. Reserve slot and coordinate measurement with tech division [Jamie]
4. Upgrade digital camera system [Philippe with help of e- cooling people]
5. BPM system
 1. Software changes (add BPM's include nonlinearity of BPMs) [somebody from UIUC + Philippe]
 2. test spare electronic we have [somebody from UIUC + Philippe]
6. Install time-of-flight electronic [Tim Koeth]

WORK NOT DIRECTLY RELATED TO A0 BUT WITH IMPACT ON SHUTDOWN

1. N. Cave SRF test [Leo et al.]
 1. Today scheduled test but then how often?
2. N. Cave cold gun test [Ray Filler]
 1. Need gun klystron + north cave interlock
 2. What are the plans for turning?
3. 9-cell LLRF test [Tim Koeth]
 1. Need south cave interlock OK
 2. Probably will run early in mornings; not anticipated before the vacuum work + interlock is done in the cave.

No time required
for next week

No time required

SCHEDULE

- Week of April 25rd
 - Do vacuum work + cabling in S. cave
 - Interlock work for S. and N. cave (need the week)
 - Only oscillator work no amplification (because of interlock work + new oscillator Is IIIb class)
 - Start working on klystron replacement
- Week of May 2nd
 - Continue vacuum work in cave
 - When needed provide interlocked cave for 9-cell test (need interlock OK on 200 kW do not need 3 MW permit)
 - Continue klystron replacement
- Week of May 9th
 - more vacuum work in cave needed?
 - UV in cave
- Week of May 16th
 - First beam?
 - TOF commissioning?